

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2022**

Province, City or Municipality: **LLANERA**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
NDRRMC-Installation of RC Pipe Drainage Canal/System/Waterways	Paras St, Plaridel	556,510.00	3/1/2022	3/14/2022	100.00%	520,471.50		<i>Completed as to Physical Accomplishment</i>
NDRRMC-Installation of RC Pipe Drainage Canal/System/Waterways	Rivera St	364,328.00	3/12/2022	3/22/2022	100.00%	340,838.00		<i>Completed as to Physical Accomplishment</i>
Construction of Municipal Public Market	Victoria	76,000,000.00						<i>under bidding process</i>
TOTAL		76,920,838.00				861,309.50		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JOBELLE SALVADOR-GARCIA
Municipal Accountant

RONNIE ROY G. PASCUAL
Municipal Mayor