

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2022**

Province, City or Municipality: **LLANERA**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
NDRRMC-Installation of RC Pipe Drainage Canal/System/Waterways	Paras St, Plaridel	556,510.00	3/1/2022	3/14/2022	100.00%	556,510.00		<i>Completed as to Physical Accomplishment</i>
NDRRMC-Installation of RC Pipe Drainage Canal/System/Waterways	Rivera St	364,328.00	3/12/2022	3/22/2022	100.00%	364,328.00		<i>Completed as to Physical Accomplishment</i>
Construction of Municipal Public Market	Victoria	76,000,000.00	7/26/2022	12/15/2022	65.00%	43,266,100.44		<i>On-going</i>
Reconstruction of Municipal Public Market	Victoria	20,000,000.00						<i>Under Bidding Process</i>
Mobilization for Bamboo Propagation	Municipal Wide	63,000.00						
Mobilization for Linear Park	San Vicente, Llanera	63,750.00						
<b>TOTAL</b>		<b>97,047,588.00</b>				<b>44,186,938.44</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**JOBELLE SALVADOR-GARCIA**  
Municipal Accountant

**RONNIE ROY G. PASCUAL**  
Municipal Mayor