

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st QUARTER, CY 2022**

Province, City or Municipality: **LLANERA**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
NDRRMC-installation of RC Pipe Drainage Canal/System/Waterways	Paras St, Plaridel	556,510.00	3/1/2022	3/14/2022	100.00%	520,471.50		
NDRRMC-installation of RC Pipe Drainage Canal/System/Waterways	Rivera St	364,328.00	3/12/2022	3/22/2022	100.00%	340,838.00		
Construction of Municipal Public Market	Victoria	76,000,000.00						
<b>TOTAL</b>		<b>76,920,838.00</b>				<b>861,309.50</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**JOBELLE SALVADOR-GARCIA**  
Municipal Accountant

**RONNIE ROY G. PASCUAL**  
Municipal Mayor