

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2016**

Province, City or Municipality: **LLANERA**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JOBELLE SALVADOR-GARCIA
Local Accountant

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT
FOR THE 4th QUARTER, C**

Province, City or Municipality: LLANERA

Program or Project	Location	Total Cost	Date Started
SGLG Subsidy (Construction of Museum)	Poblacion, Llanera	5,000,000.00	-
Construction of Municipal Public Market	Victoria	76,000,000.00	7/26/2022
Reconstruction of Municipal Public Market	Victoria	20,000,000.00	10/14/2022
Bamboo Propagation	Municipal Wide	225,000.00	7/29/2022
Mobilization for Linear Park	San Vicente, Llanera	63,750.00	11/25/2022
TOTAL		96,288,750.00	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correct data or information contained in this document.

JOBELLE SALVADOR-GARCIA
Municipal Accountant

*** PROJECTS, PROGRAMS or ACTIVITIES**

2022

Target Completion Date	Project Status		Extensions, if any	Remarks
	% of Completion	Total Cost Incurred to Date		
-	-	-	-	<i>For Public Bidding</i>
12/15/2022	100.00%	76,000,000.00		<i>Completed</i>
12/15/2022	100.00%	20,000.00		<i>Completed</i>
12/31/2023		83,400.00		<i>On-going</i>
3/30/2023				
		76,103,400.00		

correctness of the

RONNIE ROY G. PASCUAL

Municipal Mayor